

## Cambridge Street Lift Pit

October 2016

**KEY WORKS** – PU Injection and membrane Application

### **SCOPE OF WORKS** –

Water was leaking in to a lift pit causing issues to the lift operations.

Injection and application of a waterproof membrane was the suitable option.

### **WORKS UNDERTAKEN** –

- Drill holes
- Install injection ports
- Inject PU resin
- Apply membrane

### **SITE PHOTOS** –



Drilling holes



Installing ports



Injecting PU



Membrane Applied